Ashburn Campus — 24 MW data center

Northern Virginia (Arlington factor)

TOTAL PROJECT COST	PER SF	PER KW	HARD / SOFT / LAND
$493,631,983	**$1714.00**	**$20,568**	**77 / 17 / 6%**

COST SUMMARY

Construction hard cost	**$334,740,686**
FF&E	**$0**
Design + construction contingency	**$44,855,252**
Hard cost subtotal	**$379,595,938**
Soft costs	**$40,991,382**
Impact & tap fees	**$1,707,684**
Developer fee	**$17,025,885**
Financing (interest + fees)	**$20,318,968**
Soft cost contingency	**$3,352,125**
Soft cost subtotal	**$83,396,045**
Land & acquisition	**$30,640,000**
Total project cost	**$493,631,983**

BASIS

Location	**Arlington, VA (factor 1.000)**
Gross building SF	**288,000**
Site acres	**16.00**
Cost per acre	**$30,851,999**
Research data version	**2026.0c737c8255**
Engine	**budget-engine-2.0.0**

All defaults come from the research data shipped with the app (2026.0c737c8255), escalated to the construction midpoint and adjusted to the project location. Values marked "Derived estimate — verify" have no direct published source.

Cost by Component

COMPONENT	TYPE	SIZE	HARD (INCL. FF&E, CONT.)	SOFT (INCL. FIN.)	LAND	TOTAL	PER PRIMARY UNIT	PER SF	RANGE CHECK
Data hall building 1	Data center	24000 kW	$379,595,938	$83,396,045	$30,640,000	$493,631,983	$20,568	$1,714.00	within ($9,500–$24,000)
TOTAL			**$379,595,938**	**$83,396,045**	**$30,640,000**	**$493,631,983**			

Cost by Phase

PHASE	START	MONTHS	MIDPOINT	ESCALATION	HARD	SOFT	LAND	TOTAL	LOAN	INTEREST
Phase 1	2027-03	29	2028-06	8.0%	$379,595,938	$83,396,045	$30,640,000	$493,631,983	$296,179,190	$17,357,176
TOTAL					**$379,595,938**	**$83,396,045**	**$30,640,000**	**$493,631,983**		

Line-Item Detail

COMPONENT	PHASE	GROUP	CODE	LINE	QTY	UNIT	RATE	AMOUNT	EDITED
Data hall building 1	Phase 1	Construction	01 00 00	General Requirements	—	—	—	$7,581,296	—
Data hall building 1	Phase 1	Construction	03 00 00	Concrete	—	—	—	$6,317,746	—
Data hall building 1	Phase 1	Construction	05 00 00	Metals	—	—	—	$5,054,197	—
Data hall building 1	Phase 1	Construction	07 00 00	Thermal & Moisture Protection	—	—	—	$2,527,099	—
Data hall building 1	Phase 1	Construction	08 00 00	Openings	—	—	—	$1,263,549	—
Data hall building 1	Phase 1	Construction	09 00 00	Finishes	—	—	—	$1,263,549	—
Data hall building 1	Phase 1	Construction	21 00 00	Fire Suppression	—	—	—	$2,527,099	—
Data hall building 1	Phase 1	Construction	22 00 00	Plumbing	—	—	—	$1,263,549	—
Data hall building 1	Phase 1	Construction	23 00 00	HVAC	—	—	—	$31,588,731	—
Data hall building 1	Phase 1	Construction	27 00 00	Communications	—	—	—	$2,527,099	—
Data hall building 1	Phase 1	Construction	28 00 00	Electronic Safety & Security	—	—	—	$2,527,099	—
Data hall building 1	Phase 1	Construction	31 00 00	Earthwork	—	—	—	$2,527,099	—
Data hall building 1	Phase 1	Construction	32 00 00	Exterior Improvements	—	—	—	$2,527,099	—
Data hall building 1	Phase 1	Construction	33 00 00	Utilities	—	—	—	$1,263,549	—

COMPONENT	PHASE	GROUP	CODE	LINE	QTY	UNIT	RATE	AMOUNT	EDITED
Data hall building 1	Phase 1	Construction	26 00 00	Data-center MEP (electrical + mechanical infrastructure) (within baseline)	24,000	kW	$8,641.14	$207,387,245	—
Data hall building 1	Phase 1	Construction	48 00 00	Standby diesel generators (N+1 1.25 kW per kW IT incl. mechanical load share) (within baseline)	30,000	kW	$1,022.38	$30,671,277	—
Data hall building 1	Phase 1	Construction	26 00 00	UPS modules, batteries and bypass (per kW IT) (within baseline)	24,000	kW	$1,080.14	$25,923,406	—
Data hall building 1	Phase 1	Contingency	99 02 00	Design contingency	5	% of hard	—	$16,737,034	—
Data hall building 1	Phase 1	Contingency	99 03 00	Hard cost (construction) contingency	8	% of hard	—	$28,118,218	—
Data hall building 1	Phase 1	Soft costs	SC	Architecture & engineering (basic services, design + CA)	6	% of hard	—	$19,484,906	—
Data hall building 1	Phase 1	Soft costs	SC	Civil engineering, ALTA/topo survey, geotechnical report	1	% of hard	—	$2,997,678	—
Data hall building 1	Phase 1	Soft costs	SC	Building permit & plan review fees (excl. impact / tap fees)	1	% of hard	—	$2,997,678	—
Data hall building 1	Phase 1	Soft costs	SC	Legal, accounting, cost certification	1	% of hard	—	$2,098,374	—
Data hall building 1	Phase 1	Soft costs	SC	Builder's risk insurance	0	% of hard	—	$1,199,071	—
Data hall building 1	Phase 1	Soft costs	SC	Owner's general liability / OCIP-OCP during construction	0	% of hard	—	$899,303	—
Data hall building 1	Phase 1	Soft costs	SC	Marketing, lease-up / rent-up (excl. commercial leasing commissions)	1	% of hard	—	$2,398,142	—
Data hall building 1	Phase 1	Soft costs	SC	Construction-loan title, closing & recording	0	% of hard	—	$1,199,071	—
Data hall building 1	Phase 1	Soft costs	SC	Special inspections, materials testing, commissioning	1	% of hard	—	$2,398,142	—
Data hall building 1	Phase 1	Soft costs	SC	Owner's representative / project management	1	% of hard	—	$4,496,517	—
Data hall building 1	Phase 1	Soft costs	SC	Third-party reports (appraisal, Phase I ESA, market study, PCA/CNA)	1	project	$25,000.00	$25,000	—
Data hall building 1	Phase 1	Impact & tap fees	SC	Total impact fees — industrial	288	1,000 SF	$4,225.85	$1,217,045	—
Data hall building 1	Phase 1	Impact & tap fees	SC	Water capacity / tap / impact fee	72	EDU	$3,407.22	$245,320	—
Data hall building 1	Phase 1	Impact & tap fees	SC	Sewer (wastewater) capacity / tap / impact fee	72	EDU	$3,407.22	$245,320	—
Data hall building 1	Phase 1	Contingency	SC	Soft cost contingency	8	% of soft	—	$3,352,125	—
Data hall	Phase	Land	LAND	Land / acquisition	—	—	—	$30,000,000	—

COMPONENT	PHASE	GROUP	CODE	LINE	QTY	UNIT	RATE	AMOUNT	EDITED
building 1	1								
Data hall building 1	Phase 1	Land	LAND	Land closing costs	—	—	—	$600,000	—
Data hall building 1	Phase 1	Land	LAND	Land due diligence	—	—	—	$40,000	—
Data hall building 1	Phase 1	Soft costs	SC	Real estate taxes during construction	2	years	$330,000.00	$797,500	—
Data hall building 1	Phase 1	Developer fee	DEV	Developer fee	4	% of cost excl. land	—	$17,025,885	—
Data hall building 1	Phase 1	Financing	FIN	Construction loan interest (capitalized)	—	—	—	$17,357,176	—
Data hall building 1	Phase 1	Financing	FIN	Construction loan fee	—	—	—	$2,961,792	—
TOTAL				**Total project cost**				**$493,631,983**	

Draw Schedules

PHASE 1 — MONTHLY DRAWS

MONTH	HARD	SOFT	LAND	EQUITY	LOAN DRAW	INTEREST	LOAN BALANCE
2027-03	$0	$25,114,571	$30,640,000	$58,716,363	$0	$0	$0
2027-04	$1,112,604	$1,309,052	$0	$2,421,656	$0	$0	$0
2027-05	$3,324,767	$1,309,052	$0	$4,633,819	$0	$0	$0
2027-06	$5,497,951	$1,309,052	$0	$6,807,003	$0	$0	$0
2027-07	$7,606,676	$1,309,052	$0	$8,915,728	$0	$0	$0
2027-08	$9,626,220	$1,309,052	$0	$10,935,272	$0	$0	$0
2027-09	$11,532,905	$1,309,052	$0	$12,841,957	$0	$0	$0
2027-10	$13,304,377	$1,309,052	$0	$14,613,429	$0	$0	$0
2027-11	$14,919,868	$1,309,052	$0	$16,228,920	$0	$0	$0
2027-12	$16,360,437	$1,309,052	$0	$17,669,489	$0	$0	$0
2028-01	$17,609,195	$1,309,052	$0	$18,918,246	$0	$0	$0
2028-02	$18,651,501	$1,309,052	$0	$19,960,553	$0	$0	$0
2028-03	$19,475,135	$1,309,052	$0	$4,790,360	$15,993,827	$0	$15,993,827
2028-04	$20,070,441	$1,309,052	$0	$0	$21,379,493	$93,297	$37,466,617
2028-05	$20,430,439	$1,309,052	$0	$0	$21,739,491	$218,555	$59,424,664
2028-06	$20,550,910	$1,309,052	$0	$0	$21,859,962	$346,644	$81,631,269
2028-07	$20,430,439	$1,309,052	$0	$0	$21,739,491	$476,182	$103,846,943

MONTH	HARD	SOFT	LAND	EQUITY	LOAN DRAW	INTEREST	LOAN BALANCE
2028-08	$20,070,441	$1,309,052	$0	$0	$21,379,493	$605,774	$125,832,210
2028-09	$19,475,135	$1,309,052	$0	$0	$20,784,187	$734,021	$147,350,418
2028-10	$18,651,501	$1,309,052	$0	$0	$19,960,553	$859,544	$168,170,514
2028-11	$17,609,195	$1,309,052	$0	$0	$18,918,246	$980,995	$188,069,756
2028-12	$16,360,437	$1,309,052	$0	$0	$17,669,489	$1,097,074	$206,836,318
2029-01	$14,919,868	$1,309,052	$0	$0	$16,228,920	$1,206,545	$224,271,783
2029-02	$13,304,377	$1,309,052	$0	$0	$14,613,429	$1,308,252	$240,193,464
2029-03	$11,532,905	$1,309,052	$0	$0	$12,841,957	$1,401,129	$254,436,549
2029-04	$9,626,220	$1,309,052	$0	$0	$10,935,272	$1,484,213	$266,856,034
2029-05	$7,606,676	$1,309,052	$0	$0	$8,915,728	$1,556,660	$277,328,422
2029-06	$5,497,951	$1,309,052	$0	$0	$6,807,003	$1,617,749	$285,753,174
2029-07	$3,324,767	$1,309,052	$0	$0	$4,633,819	$1,666,894	$292,053,886
2029-08	$1,112,604	$1,309,052	$0	$0	$2,421,656	$1,703,648	$296,179,190

Sources & Assumptions

ASSUMPTIONS

Data hall building 1 — baseline price	**$12,000 / kW · Researched (industrial/data-center.json)**
Data hall building 1 — factors	**regional 1 · quality 1 · size 1.0761 · escalation 1.0801**
Data hall building 1 — research note	**Colocation/hyperscale data centers are priced per kW of critical IT load; 70–85% of construction cost is electrical (switchgear, UPS, generators, distribution) and mechanical (cooling) infrastructure, so cost tracks IT capacity rather than floor area. Evidence is good: Turner & Townsend (US$13.28/W Chicago, 2026), JLL ($11.3M/MW shell-and-core, 2026) and Cushman & Wakefield ($17.6M/MW all-in, 2026) agree once scope differences (land, sitework, soft costs, contingency) are reconciled. Liquid-cooled AI halls carry a 7–10% premium; IT equipment is excluded.**
Phase 1 — schedule	**2027-03, 29 months, midpoint 2028-06, escalation 8.01% (forecast rates from _indices/escalation.json)**
Phase 1 — financing	**LTC 60%, rate 7.00%, fee 1.00%**

SOURCES (50)

REF	SOURCE	PUBLISHER	VALUE	CONFIDENCE	URL
_blocks/specialty-mep.json#e10	Data center construction input costs rise significantly	ConstructConnect	0.7–0.87 pct (2025)	medium	https://news.constructconnect.com/data-center-construction-input-costs-rise-significantly
_blocks/specialty-mep.json#e11	Permissible Uses of Energy Allocation Initiative Funding	New Jersey Office of Emergency Management	450–650 USD/kw (2014)	medium	https://nj.gov/njoem/programs/pdf/hmgp/062414_hmgp_permlist.pdf
_blocks/specialty-mep.json#e12	Microgrid Backbone Generation Assets, Part 1: Gen-Sets	CleanTechnica (Riverview Consulting)	300–600 USD/kw (2012)	low	https://cleantechnica.com/2012/12/13/microgrid-backbone-generation-assets-part-1-gen-sets/

REF	SOURCE	PUBLISHER	VALUE	CONFIDENCE	URL
_blocks/specialty-mep.json#e6	Data Centre Costs Explained	Datacentres.com	2000000–4000000 USD/mw (2026)	medium	https://www.datacentres.com/guides/data-centre-costs-explained
_blocks/specialty-mep.json#e7	Data Centre Costs Explained	Datacentres.com	3000000–5000000 USD/mw (2026)	medium	https://www.datacentres.com/guides/data-centre-costs-explained
_blocks/specialty-mep.json#e8	AI data centre rush raises alarm over construction supply chain	Turner & Townsend	13300 USD/kw (2025)	high	https://www.turnerandtownsend.com/news/ai-data-centre-rush-raises-alarm-over-construction-supply-chain
_common/fees.json#e1	National Impact Fee Survey: 2019	Duncan Associates (Clancy Mullen)	13627 USD/unit (2019)	high	https://www.impactfees.com/publications%20pdf/2019survey.pdf
_common/fees.json#e2	National Impact Fee Survey: 2019	Duncan Associates (Clancy Mullen)	6460 USD/unit (2019)	medium	https://www.impactfees.com/publications%20pdf/2019survey.pdf
_common/fees.json#e6	National Impact Fee Survey: 2019	Duncan Associates (Clancy Mullen)	3942 USD/1000sf (2019)	high	https://www.impactfees.com/publications%20pdf/2019survey.pdf
_common/financing.json#e1	Secured Overnight Financing Rate (SOFR)	Federal Reserve Bank of St. Louis (FRED)	0.039 pct (2026)	high	https://fred.stlouisfed.org/series/SOFR
_common/financing.json#e2	30-Day Average SOFR (SOFR30DAYAVG)	Federal Reserve Bank of St. Louis (FRED)	0.03889 pct (2026)	high	https://fred.stlouisfed.org/series/SOFR30DAYAVG
_common/financing.json#e3	Bank Prime Loan Rate (DPRIME)	Federal Reserve Bank of St. Louis (FRED)	0.07 pct (2026)	high	https://fred.stlouisfed.org/series/DPRIME
_common/financing.json#e4	Federal Funds Target Range - Upper Limit (DFEDTARU)	Federal Reserve Bank of St. Louis (FRED)	0.0375–0.04 pct (2026)	high	https://fred.stlouisfed.org/series/DFEDTARU
_common/financing.json#e5	12 CFR Appendix A to Subpart A of Part 365 - Interagency Guidelines for Real Estate Lending Policies	Legal Information Institute, Cornell Law School (text of FDIC regulation)	0.8 pct	high	https://www.law.cornell.edu/cfr/text/12/appendix-A_to_subpart_A_of_part_365
_common/financing.json#e6	The July 2026 Senior Loan Officer Opinion Survey on Bank Lending Practices	Board of Governors of the Federal Reserve System	text (2026)	high	https://www.federalreserve.gov/data/sloos/sloos-202607.htm
_common/land-closing.json#e1	Title Rate Chart (effective March 1, 2026)	Texas Department of Insurance	5226 USD/policy (2026)	high	https://www.tdi.texas.gov/title/titlerates2026.html
_common/land-closing.json#e2	Real estate excise tax	Washington State Department of Revenue	0.0128 pct (2026)	high	https://dor.wa.gov/taxes-rates/other-taxes/real-estate-excise-tax
_common/land-closing.json#e3	Realty Transfer Tax	Pennsylvania Department of Revenue	0.01 pct (2026)	high	https://www.pa.gov/en/agencies/revenue/resources/tax-types-and-information/realty-transfer-tax.html
_common/land-closing.json#e4	Documentary Stamp Tax	Florida Department of Revenue	0.007 pct (2026)	high	https://floridarevenue.com/taxes/taxesfees/Pages/doc_stamp.aspx
_common/land-closing.json#e5	PHFA 2025 Underwriting Application — Development Cost Limits (revised 1-17-25)	Pennsylvania Housing Finance Agency	text (2025)	high	https://www.phfa.org/forms/multifamily_application_guidelines/application/2025-2026-mai-07.pdf
_common/soft-costs.json#e1	Chapter 08: Architect/Engineer Fee Guidelines and Fee Schedule	Washington State Office of Financial Management	0.0852 pct (2026)	high	https://ofm.wa.gov/budget/state-budget-2027-29/instructions/capital/chapter-08/

REF	SOURCE	PUBLISHER	VALUE	CONFIDENCE	URL
	(2027-29 capital budget instructions)				
_common/soft-costs.json#e10	Builders Risk Insurance in 2026: What It Costs, Who Pays, and the Exclusions That Wreck Commercial Projects	Terrapin Construction Group	0.0035–0.009 pct (2026)	low	https://terrapincg.com/news/builders-risk-insurance-commercial-construction-cost-2026
_common/soft-costs.json#e11	Builders Risk Insurance in 2026: What It Costs, Who Pays, and the Exclusions That Wreck Commercial Projects	Terrapin Construction Group	0.0007–0.0019 pct (2026)	low	https://terrapincg.com/news/builders-risk-insurance-commercial-construction-cost-2026
_common/soft-costs.json#e13	PHFA 2025 Underwriting Application — Development Cost Limits (revised 1-17-25)	Pennsylvania Housing Finance Agency	text (2025)	medium	https://www.phfa.org/forms/multifamily_application_guidelines/application/2025-2026-mai-07.pdf
_common/soft-costs.json#e14	What are Typical Developer Fees on a Multifamily Development?	HelloData	0.03–0.05 pct (2025)	low	https://www.hellodata.ai/help-articles/what-are-typical-developer-fees-on-a-multifamily-development
_common/soft-costs.json#e15	2025-2026 Delaware State Housing Authority Low Income Housing Tax Credit Guidelines	Delaware State Housing Authority	0.15 pct (2025)	high	https://www.destatehousing.com/wp-content/uploads/2026/06/2025-2026-LIHTC-Guidelines.pdf
_common/soft-costs.json#e16	PHFA 2025 Underwriting Application — Development Cost Limits (revised 1-17-25)	Pennsylvania Housing Finance Agency	0.15 pct (2025)	high	https://www.phfa.org/forms/multifamily_application_guidelines/application/2025-2026-mai-07.pdf
_common/soft-costs.json#e17	PHFA 2025 Underwriting Application — Development Cost Limits (revised 1-17-25)	Pennsylvania Housing Finance Agency	1200 USD/unit (2025)	high	https://www.phfa.org/forms/multifamily_application_guidelines/application/2025-2026-mai-07.pdf
_common/soft-costs.json#e18	2025-2026 Delaware State Housing Authority Low Income Housing Tax Credit Guidelines	Delaware State Housing Authority	500 USD/unit (2025)	high	https://www.destatehousing.com/wp-content/uploads/2026/06/2025-2026-LIHTC-Guidelines.pdf
_common/soft-costs.json#e19	Title Rate Chart (effective March 1, 2026)	Texas Department of Insurance	0.005226 pct (2026)	high	https://www.tdi.texas.gov/title/titlerates2026.html
_common/soft-costs.json#e2	Chapter 08: Architect/Engineer Fee Guidelines and Fee Schedule (2027-29 capital budget instructions)	Washington State Office of Financial Management	0.0988 pct (2026)	high	https://ofm.wa.gov/budget/state-budget-2027-29/instructions/capital/chapter-08/
_common/soft-costs.json#e20	Documentary Stamp Tax	Florida Department of Revenue	0.0035 pct (2026)	high	https://floridarevenue.com/taxes/taxesfees/Pages/doc_stamp.aspx
_common/soft-costs.json#e21	Board of Commissioners agenda item — Edneyville Elementary School proposal (Feb 15, 2017)	Henderson County, North Carolina	0.01 pct (2017)	high	https://www.hendersoncountync.gov/sites/default/files/archives/Meetings/Board_of_Commissioners/agenda170215/DI.B.pdf
_common/soft-costs.json#e3	Chapter 08: Architect/Engineer Fee Guidelines and Fee Schedule (2027-29 capital budget instructions)	Washington State Office of Financial Management	0.0716 pct (2026)	high	https://ofm.wa.gov/budget/state-budget-2027-29/instructions/capital/chapter-08/
_common/soft-costs.json#e4	PHFA 2025 Underwriting Application — Development Cost Limits (revised 1-17-25)	Pennsylvania Housing Finance Agency	0.0483 pct (2025)	high	https://www.phfa.org/forms/multifamily_application_guidelines/application/2025-2026-mai-07.pdf

REF	SOURCE	PUBLISHER	VALUE	CONFIDENCE	URL
_common/soft-costs.json#e5	Board of Commissioners agenda item — Edneyville Elementary School proposal (Feb 15, 2017)	Henderson County, North Carolina	0.06 pct (2017)	high	https://www.hendersoncountync.gov/sites/default/files/archives/Meetings/Board_of_Commissioners/agenda170215/DI.B.pdf
_common/soft-costs.json#e6	Board of Commissioners agenda item — Edneyville Elementary School proposal (Feb 15, 2017)	Henderson County, North Carolina	0.12 pct (2017)	high	https://www.hendersoncountync.gov/sites/default/files/archives/Meetings/Board_of_Commissioners/agenda170215/DI.B.pdf
_common/soft-costs.json#e7	Building Valuation Data – August 2025	International Code Council (posted by City of Kirkland, WA)	0.0075 pct (2025)	low	https://www.kirklandwa.gov/files/sharedassets/public/v/2/development-services/pdfs/building-pdfs/icc-august-2025.pdf
_common/soft-costs.json#e8	PHFA 2025 Underwriting Application — Development Cost Limits (revised 1-17-25)	Pennsylvania Housing Finance Agency	175000 USD/project (2025)	high	https://www.phfa.org/forms/multifamily_application_guidelines/application/2025-2026-mai-07.pdf
_common/soft-costs.json#e9	2025-2026 Delaware State Housing Authority Low Income Housing Tax Credit Guidelines	Delaware State Housing Authority	150000 USD/project (2025)	high	https://www.destatehousing.com/wp-content/uploads/2026/06/2025-2026-LIHTC-Guidelines.pdf
industrial/data-center.json#e1	Data Center Development Cost Guide (2026)	Cushman & Wakefield	17600 USD/kw (2026)	high	https://www.cushmanwakefield.com/en/united-states/insights/data-center-development-cost-guide
industrial/data-center.json#e10	Data Centre Construction Costs Rise to $11.3M per MW in 2026	Datacentres.com	1000–2000 USD/kw (2026)	medium	https://www.datacentres.com/news/data-centre-construction-costs-11m-per-mw
industrial/data-center.json#e2	Data Center Construction Costs Jump 21% Since 2024	CRE Daily	8900–23300 USD/kw (2026)	medium	https://www.credaily.com/?p=222025
industrial/data-center.json#e3	Data Center Construction Costs Jump 21% Since 2024	CRE Daily	0.07–0.21 pct (2026)	medium	https://www.credaily.com/?p=222025
industrial/data-center.json#e4	Data Center Outlook (2026 Global Data Center Outlook)	JLL	11300 USD/kw (2026)	medium	https://www.jll.com/en-us/insights/market-outlook/data-center-outlook
industrial/data-center.json#e6	Data centre construction cost index 2026 — Cost trends	Turner & Townsend	13280 USD/kw (2026)	high	https://reports.turnerandtownsend.com/data-centre-construction-cost-index-2026/cost-trends
industrial/data-center.json#e7	Data centre construction cost index 2026 — Methodology	Turner & Townsend	text (2026)	high	https://reports.turnerandtownsend.com/data-centre-construction-cost-index-2026/methodology
industrial/data-center.json#e8	AI data center rush raises alarm over construction supply chain	Turner & Townsend	13300 USD/kw (2025)	high	https://www.turnerandtownsend.com/en-us/news/ai-data-center-rush-raises-alarm-over-construction-supply-chain/
industrial/data-center.json#e9	Data Centre Cost per MW by Region (October 2026 research update)	Next Move Strategy Consulting	10000–14000 USD/kw (2026)	low	https://www.nextmsc.com/industry-deep-dive/data-centre-cost-per-mw-by-region
residential/single-family.json#e10	Cost of Constructing a Home-2024 (Special Study for Housing Economics)	National Association of Home Builders (Eric Lynch)	26747 USD/unit (2024)	high	https://nahb.org/-/media/AB4EFC742624475A97A0A62189986FF8.ashx

Sample output — revenue, land and exit-cap inputs are illustrative. Engine budget-engine-2.0.0.